

PERCONTEE



INCORPORATED

January 4, 2021

TO: Maryland Dept. of the Environment,
Land Restoration Program

FR: Joseph D. Horton,
Vice President of Construction &
Development

RE: Use of Recycled Material in Sub-grade &
Off-Site Disposal Summary at Percontee Site 2020

To Whom It May Concern,

Grading activities began in early November 2019 in Area "F" as shown on the Reclamation Grading Plans prepared by Soltesz. Quantities for 2020 are summarized on the attached table "Reclamation Grading Quantities". Area "F" was completed in June 2020. Approximately 12,250 tons of processed recycled concrete was placed as select fill in areas determined to be undercut and re-filled by the geotechnical engineer, (Hillis-Carnes); see attached geotech reports. Approximately 1 load of asphalt debris was separated prior to being processed and hauled off to Maryland Reclamation, LLC. The receipt is attached herein.

Regards,


Joseph D. Horton, ACE, PMP, PPE
VICE PRESIDENT OF CONSTRUCTION &
DEVELOPMENT

Reclamation Grading Quantities

Week Ending:	Cut to Fills	Concrete Hauled to Crusher	Trash Excavated & Hauled Off-Site	Undercut & Haul Unsuitable Soil to Stockpile	Recycled Mat'l Placed in Fill
11/9/2019	100.00 Cyds	119.00 Cyds	- TN	1,261.00 Cyds	- TN
11/16/2019	1,326.00 Cyds	- Cyds	28.65 TN	226.00 Cyds	173.00 TN
11/23/2019	1,224.00 Cyds	102.00 Cyds	- TN	1,734.00 Cyds	- TN
11/30/2019	972.00 Cyds	- Cyds	- TN	- Cyds	- TN
12/7/2019	328.00 Cyds	68.00 Cyds	- TN	659.00 Cyds	- TN
12/14/2019	270.00 Cyds	- Cyds	- TN	50.00 Cyds	- TN
12/21/2019					
12/28/2019					
1/4/2020					
1/11/2020					
1/18/2020					
1/25/2020					
2/1/2020					
2/8/2020					
2/15/2020					
2/22/2020					
2/29/2020					
3/7/2020					
3/14/2020	1,116.00 Cyds	- Cyds	- TN	374.00 Cyds	- TN
3/21/2020	1,683.00 Cyds	- Cyds	- TN	- Cyds	- TN
3/28/2020	-	- Cyds	- TN	- Cyds	289.00 TN
4/4/2020	544.00 Cyds	- Cyds	- TN	- Cyds	2,618.00 TN
4/11/2020	884.00 Cyds	- Cyds	- TN	85.00 Cyds	323.00 TN
4/18/2020					
4/25/2020					
5/2/2020	680.00 Cyds	- Cyds	- TN	- Cyds	- TN
5/9/2020	1,071.00 Cyds	- Cyds	- TN	- Cyds	- TN
5/16/2020	5,015.00 Cyds	- Cyds	- TN	119.00 Cyds	- TN
5/23/2020	476.00 Cyds	- Cyds	- TN	3,434.00 Cyds	3,451.00 TN
5/30/2020	102.00 Cyds	- Cyds	- TN	2,091.00 Cyds	1,173.00 TN
6/6/2020	2,159.00 Cyds	- Cyds	- TN	1,598.00 Cyds	1,258.00 TN
6/13/2020	102.00 Cyds	- Cyds	- TN	- Cyds	3,145.00 TN
6/20/2020	3,561.00 Cyds	- Cyds	- TN	- Cyds	- TN
10/31/2020	782.00 Cyds	680.00 Cyds	570.00 TN	- Cyds	1,470.00 TN
11/7/2020	-	-	- TN	-	- TN
11/14/2020	-	-	- TN	-	- TN
11/21/2020	5,202.00 Cyds	34.00 Cyds	20.00 TN	85.00 Cyds	- TN
11/28/2020	4,114.00 Cyds	-	- TN	-	- TN
12/5/2020	-	-	- TN	-	- TN
12/12/2020	969.00 Cyds	-	- TN	-	- TN
12/19/2020	-	-	- TN	-	- TN
12/26/2020	-	-	- TN	-	- TN
Running Total	32,680.00 Cyds	1,003.00 Cyds	618.65 TN	11,716.00 Cyds	13,900.00 TN
	62%	2%	1%	22%	26%
					53,058.48 Total Cyds Moved-to-Date

Area "F" Completed
Started Working Area "E"



Maryland Reclamation LLC
PO Box 508 College Park MD 20740
Office 301-220-0872
Dispatch 301-343-3799

Date: Time:
In:
Out:01/02/2020 09:20

Ticket No:3231797
Type: Inbound Material
Project: Yard

Customer ID: Percontee, Inc
 11900 Tech Rd
 Silver Spring MD 20904

PO:

Additional Comments:

Gross: 0.00 tn Tare: 0.00 tn (M) Net: 0.00 tn

Material ID: 110 Tandem Mix Charge by Load

Hauler: Percontee 15
Trucker No:
Scale Operator:MR2
Signature:



Maryland Reclamation LLC
PO Box 508 College Park MD 20740
Office 301-220-0872
Dispatch 301-343-3799

Date: Time:
In:
Out:01/02/2020 09:20

Ticket No:3231797
Type: Inbound Material
Project: Yard

Customer ID: Percontee, Inc
 11900 Tech Rd
 Silver Spring MD 20904

PO:

Additional Comments:

Gross: 0.00 tn Tare: 0.00 tn (M) Net: 0.00 tn

Material ID: 110 Tandem Mix Charge by Load

Hauler: Percontee 15
Trucker No:
Scale Operator:MR2
Signature: